



from
**Southern
Water** 

in partnership with
 **united
infrastructure**

Improving your water supply: replacing ageing pipes

Project Update: Thursday 28 May 2026

The headlines from this week: We finished our work in Frysway, have one small section left to complete in Broadway and our site at Rockmead has been cleared. The pipe in Channel Way has been tested and is ready for connections, and trial holes have begun in The Avenue and been completed in Stockdale.

What's happening next week (w/c 1 June 2026)

- **Frysway:** We've tested the new pipe and are now working behind the scenes to prepare for connections (you may not see us on the road).
- **Broadway:** We'll be reinstating the remaining small open cut section and laying the smaller main connection pipes along shared driveways.
- **Channel Way:** We're carrying out additional testing so you may see some small excavations along the road.
- **Stockdale:** Directional drilling will start in Stockdale.
- **The Avenue:** Trial holes will continue and, depending on the outcome, we will proceed either with directional drilling or open cut methods.

Working hours

- 8am–6pm, Monday to Friday.
- The Highway Authority allows us to work **8am to 4pm two Saturdays a month.**

Traffic and access

- Resident access will be maintained as usual.
- Road closures and diversions remain in place around work areas.
- Please note that local road signs are legally enforceable under a Traffic Order. Help us keep the neighbourhood safe by leaving all signs in place.

Contact information

- **In person:** We'll be at the weekly Drop In Social Hub (DISH) on Monday at the Fairlight Village Hall and we'll also be at the village hall **4pm-7pm on Wednesday 10 June.**
- **Email:** SouthernWater@unitedinfrastructure.com, 9am to 5pm, Monday to Friday.
- **Phone:** Call Southern Water 0330 3030 368. Just say you're calling PRN 835148, so we can help you more quickly.